

Scrutiny Board 1 Council Move to Friargate

2nd March 2016



Council Move to Friargate



What you agreed (Cabinet Report June 2013)

What has been done to date

The construction of a new, Council-owned office building as the first building within the Friargate development

Our office building at Friargate is progressing at pace.

- All existing buildings (Copthall House; Station Tower; Starley House; Rocket Pub) have been demolished
- All infrastructure and utility diversions have been completed to pave the way for the wider Friargate masterplan
- Pipe networks for the District Energy System have been installed
- The central core of the Council's building is being erected and will be complete within a matter of weeks
- The basement slab has been cast with all subterranean tanks installed
- Ground floor slab is c.30% complete

Investment in the creation of a new Customer Services Centre in Broadgate Our new Customer Service Centre opened to the public in November 2015, consolidating multiple reception points

- Our people working in agile manner in open-plan office accommodation with new technology
 - Conference suite for Safeguarding and Youth Offending is now in use (on phased basis)
- Customer 'meet and greet' staff and new ways of customer engagement working well
- Customer Journey delivery was considered in detail by SB1 in January 2016

Investment in the Council House as the Civic and Democratic Centre

Designs for our new Democratic Centre are well-advanced

- Member consultations held and feedback incorporated within the designs
- Staff consultations taken place and office space planning exercise completed
- Planning and Listed Building Consent submitted
- Toilet and kitchenette refurbishment programme to start next month
- Democratic Centre works to start on site in April with a completion date of September 2016
- Link bridge between Council House and CC3 to be removed once new committee rooms are fully operational

Investment in a number of other suburban office buildings to support locality based service delivery

- City Centre First superseded by Connecting Communities, driven by People Directorate
- Ongoing engagement and workshops with social care offices at Coundon; Stretton Ave; 312 Charter Ave and Moat House Neighbourhood Centre progressing well re. new ways of working and use of new technology

Council Move to Friargate



What you agreed (Cabinet Report June 2013)	What has been done to date
The introduction of agile and flexible working arrangements for Council staff to drive productivity and efficiency gains	Organisation wide programme focussing on behavioural change; process improvement; staff agility; performance management etc. well advanced - Behaviours framework now rolled-out with c.3,000 staff attending range of workshop sessions - Recruitment and selection process review is underway - New leaders and managers programme has ended with positive feedback — further programme will be launched Autumn 2016 - Aspiring Leaders programme well advanced with 30 mentors allocated for each mentee. External placements arranged and feedback is extremely positive. - Draft Apprenticeship Strategy has been written and supports the Council's "Grow It's Own Talent Strategy' - People-directorate leaders and managers programme commenced to help emerging pressures - New L&D offer launched on 70/20/10 delivery model - The early relocation of staff from Spire and Christchurch House is providing ideal platform to deploy new ways of working and organisation engagement in advance of Friargate - New ways of working include standard ICT offer (smartphone and laptops), new telephone system, follow me printing, e-post, electronic document storage, room booking system — all progressing - Paper reduced - 100+ Change Agent programme
The rationalisation of the Council's operational office buildings from 27 to 9	 Elm Bank Corporate Training Centre disposed of Eburne now demolished following result of fire damage and released for housing Civic Centres 1, 2, 3 & 4 now sold to Coventry University Spire and Christchurch House to be demolished Q4 2016 in readiness for new Sports & Leisure Centre Stoke House now sold and converted for residential care home provision Vacant space at 312a Charter Avenue now re-let Telfer Road being held empty pending Radford Community Centre development appraisal Spare space at Enterprise House now re-let
The construction of the Friargate Bridge	 Project delivered and completes Phase I of Friargate's masterplan Feedback positive Ongoing monitoring of traffic movement

Council Move to Friargate



What you agreed (Cabinet Report June 2013)	What has been done to date
Communications and Engagement	 Ongoing comms support for regeneration, highways and infrastructure projects Regular attendance at ward forums; community groups and resident association meetings Ongoing and active engagement with Council staff about property; new ways of working; technology deployment Training for managers and staff progressing to compliment required working-practice change Strong links with Corporate Leadership Team to ensure consistency and organisation-wide views Ongoing engagement with Elected Members; Strategic Management Board and Directorate management teams as required Regular attendance at Disabled Employees Network; Disabled People's Strategic Forum; TU Core Group; Scrutiny Board 3